



# **CAMPAIGN DEPLOYMENT REPORT (ERICEIRA – LOTE 4)**

**EOL-LO409-V03**

10/07/2025



| PREPARED:  |                                                                                   | APPROVED:  |                                                                                     |
|------------|-----------------------------------------------------------------------------------|------------|-------------------------------------------------------------------------------------|
| By:        | <b>HECTOR CASAS</b><br>PARTY CHIEF                                                | By:        | <b>CLARA FERRAN</b><br>PROJECT MANAGER                                              |
| Date:      | 03/07/2025                                                                        | Date:      | 10/07/2025                                                                          |
| Signature: |  | Signature: |  |

| REVISIONS: |                      |              |                 |
|------------|----------------------|--------------|-----------------|
| Revision:  | Modification causes: | By:          | Date:           |
| 01         | Document Creation    | Hector Casas | 03/07/2025      |
| 02         | Document Revision    | Clara Ferran | 10/07/2025      |
| VERSION    | Choose an item       |              | Click for date. |

## CONTENTS

|      |                                                   |    |
|------|---------------------------------------------------|----|
| 1.   | Introduction .....                                | 5  |
| 2.   | Overview .....                                    | 5  |
| 2.1. | Buoy Specifications.....                          | 5  |
| 2.2. | As Laid Mooring.....                              | 6  |
| 2.3. | Installation Locations .....                      | 9  |
| 3.   | Vessel .....                                      | 10 |
| 4.   | Deploy Operation.....                             | 12 |
| 4.1. | Personnel Onboard .....                           | 12 |
| 4.2. | Weather forecast.....                             | 12 |
| 4.3. | Procedure .....                                   | 12 |
| 5.   | HSE .....                                         | 17 |
| 5.1. | Project risk assessment and method statement..... | 17 |
| 5.2. | Vessel inductions and emergency drills .....      | 17 |
| 5.3. | HIRA meeting & Toolbox talk .....                 | 17 |
| 5.4. | Incidents, accidents, and near misses .....       | 18 |
| 6.   | Daily Progress Report.....                        | 19 |
| 7.   | Appendix 1: Site Acceptance Test (SAT) .....      | 21 |

## Figures

|            |                                                                                      |    |
|------------|--------------------------------------------------------------------------------------|----|
| Figure 1:  | FLS200 E42 general arrangement.....                                                  | 5  |
| Figure 2:  | Standard upper mooring lay out and auxiliary/recovery line connection distance. .... | 6  |
| Figure 3:  | LO4 (Lote 4) project mooring layout. ....                                            | 7  |
| Figure 4:  | Ericeira - LO4 site location on map. ....                                            | 9  |
| Figure 5:  | Vessel selected for the operation and its specifications.....                        | 10 |
| Figure 6:  | Crane diagram .....                                                                  | 11 |
| Figure 7:  | 32mm chain spooled onto the main winch drum. ....                                    | 13 |
| Figure 8:  | Deck arrangement.....                                                                | 14 |
| Figure 9:  | Deployment of floaters.....                                                          | 15 |
| Figure 10: | Deployment of CW. ....                                                               | 16 |
| Figure 11: | SAT completed.....                                                                   | 17 |
| Figure 12: | Daily Progress Report (1/2) .....                                                    | 19 |
| Figure 13: | Daily Progress Report (2/2) .....                                                    | 20 |
| Figure 14: | Site Acceptance Test Report (1/6). ....                                              | 22 |
| Figure 15: | Site Acceptance Test Report (2/6). ....                                              | 23 |
| Figure 16: | Site Acceptance Test Report (3/6). ....                                              | 24 |
| Figure 17: | Site Acceptance Test Report (4/6). ....                                              | 25 |
| Figure 18: | Site Acceptance Test Report (5/6). ....                                              | 26 |
| Figure 19: | Site Acceptance Test Report (6/6). ....                                              | 27 |
| Figure 20: | FLS200 E42 AIS signal.....                                                           | 28 |

## Tables

|                                                         |    |
|---------------------------------------------------------|----|
| Table 1: FLS200 E42 main dimensions. ....               | 5  |
| Table 2: Bill of material (Lote 4). ....                | 8  |
| Table 3: FLS200 Buoy Coordinates ....                   | 9  |
| Table 4: People involved in the operations. ....        | 12 |
| Table 5: Weather conditions during the operations. .... | 12 |
| Table 6: Hazard Observations.....                       | 18 |
| Table 7: Site Acceptance Test details.....              | 21 |
| Table 8: Instruments tested. ....                       | 21 |

## 1. Introduction

EOLOS Floating Solutions has successfully completed the deployment of its metocean buoy unit FLS200 E42 at the Ericeira Site, for the LNEG wind and metocean measurement campaign.

This document provides a summary of the buoy commissioning at its installed location offshore during the 25<sup>th</sup> of June 2025.

All relevant information regarding the offshore operation is explained in this document.

## 2. Overview

This section describes the buoy and mooring characteristics and provides the coordinates where the buoy was deployed.

### 2.1. Buoy Specifications




Figure 1: FLS200 E42 general arrangement.

| EOLOS FLS200 buoy main dimensions (mm) |                                                          |      |
|----------------------------------------|----------------------------------------------------------|------|
| A                                      | External width with floaters                             | 3997 |
| B                                      | Max. diagonal width (with floaters)                      | 4878 |
| C                                      | Total height with masts (including wind generator)       | 5300 |
| D                                      | Total height without masts                               | 2551 |
| E                                      | Height from floaters deck to top of buoy cover           | 1250 |
| F                                      | Minimum distance between floater deck and wind generator | 2150 |

Table 1.: FLS200 E42 main dimensions.

## 2.2.As Laid Mooring

The EOLOS FLS200 E42 buoy at the Ericeira Site has a standard mooring assembly, common for all units, and a site-specific mooring design.




Figure 2: Standard upper mooring lay out and auxiliary/recovery line connection distance.




Figure 3: LO4 (Lote 4) project mooring layout.

| Client       |     | LNEG                                    |  |               |
|--------------|-----|-----------------------------------------|-------------------------------------------------------------------------------------|---------------|
| Document ref |     | EOL-ML-LO4                              |                                                                                     |               |
| REVISION     |     | 00                                      |                                                                                     |               |
| CREATED BY   |     | 17/12/2024                              | WATER DEPTH 75 m                                                                    |               |
| SITE         |     | LO4                                     | E42                                                                                 |               |
| Item         | Qty | Equipment                               | SWL<br>[kN]                                                                         | Length<br>[m] |
|              |     | <b>FLS200 Standard Mooring Assembly</b> |                                                                                     |               |
|              |     | EOLOS FLS200                            |                                                                                     |               |
| 1            | 1   | 26mm, 4-Leg chain to 1-Chain Assambly   | 392                                                                                 | 4             |
| 2            | 8   | 12t SWL Safety bow shackle              | 118                                                                                 | 0,2           |
|              |     | <b>MOORING BRIDLE</b>                   |                                                                                     |               |
| 3            | 9   | 13.5T Safety bow shackle                | 132                                                                                 | 0,2           |
| 4            | 1   | 25T Safety bow shackle                  | 245                                                                                 | 0,3           |
| 5            | 2   | 230kg Net Buoyancy Midline Buoy         | 215                                                                                 | 1,3           |
| 6            | 1   | 38mm SWIVEL ASSEMBLY (SWL 20.5t)        | 201                                                                                 | 0,3           |
| 7            | 1   | STEEL CLUMP WEIGHT 5,0 t                |                                                                                     |               |
| 8            | 1   | 28mm stabilizing chain                  | 204                                                                                 | 10            |
| 9            | 2   | 28mm G2 STUDLESS CHAIN                  | 204                                                                                 | 20            |
| 10           | 1   | 28mm G2 STUDLESS CHAIN                  | 204                                                                                 | 40            |
| 11           | 1   | 36mm G2 STUDLESS CHAIN                  | 336                                                                                 | 200           |
|              |     |                                         |                                                                                     |               |
|              |     |                                         |                                                                                     |               |
|              |     |                                         |                                                                                     |               |
|              |     | <b>AUXILIARY RECOVERY LINE</b>          |                                                                                     |               |
| 12           | 2   | 6.5T Safety bow shackle                 | 63                                                                                  | 0,1           |
| 13           | 1   | 16 mm G2 STUDLESS CHAIN                 | 66                                                                                  | 10            |
|              |     |                                         |                                                                                     |               |
|              |     |                                         |                                                                                     |               |
| Designed by: |     | A. Herrera                              |                                                                                     |               |
| Approved by: |     |                                         |                                                                                     |               |
| Date:        |     |                                         |                                                                                     |               |

Table 2: Bill of material (Lote 4).



## 2.3. Installation Locations

The **EOLOS FLS200 E42** was installed at the following coordinates.

| FLS200 Unit                                                   | LAT:             | LONG:            | Depth (m) |
|---------------------------------------------------------------|------------------|------------------|-----------|
| <b>FLS200 E42</b><br>Ericeira (Lote 4)<br>Project Coordinates | 39° 5' 12.161" N | 9° 37' 56.108" W | 74,5      |
|                                                               | 39° 5.20268' N   | 9° 37.93513' W   |           |
|                                                               | 39.086711° N     | 9.632252° W      |           |
| <b>FLS200 E42</b><br>Ericeira (Lote 4) Final<br>Coordinates   | 39° 5' 12.450" N | 9° 37' 56.328" W | 76        |
|                                                               | 39° 05.2075' N   | 9° 37.9388' W    |           |
|                                                               | 39.086792° N     | 9.632313° W      |           |

Table 3: FLS200 Buoy Coordinates




Figure 4: Ericeira - LO4 site location on map.

## 3. Vessel

Vessel Name: Jif Mairi

# JIF Mairi

Multi-Purpose Vessel

JULY 2 2024





### MAIN SPECIFICATIONS

#### General

|                 |                                                                                                                 |
|-----------------|-----------------------------------------------------------------------------------------------------------------|
| Type of vessel: | Multi-Purpose Vessel                                                                                            |
| Classification: | BV 1 HULL • MACH Special Service multi purpose vessel Unrestricted navigation • AUT-UMS MCA Workboat Category 2 |
| IMO:            | 9923918                                                                                                         |
| Callsign:       | MISZ7                                                                                                           |
| MMSI:           | 232033759                                                                                                       |
| Flag:           | UK                                                                                                              |
| Tonnage (UMS):  | 99.33                                                                                                           |

#### Dimensions

|                      |                    |
|----------------------|--------------------|
| Length O.A.:         | 23.60 m            |
| Beam O.A.:           | 9.04 m             |
| Draught aft (range): | 2.10 m – 2.40 m    |
| Clear deck area:     | 120 m <sup>2</sup> |
| Deck loading:        | 6 t/m <sup>2</sup> |

#### Tank Capacities

|                   |                   |
|-------------------|-------------------|
| Fuel oil:         | 56 m <sup>3</sup> |
| Fresh water:      | 59 m <sup>3</sup> |
| Black/grey water: | 1 m <sup>3</sup>  |
| Dirty oil:        | 1 m <sup>3</sup>  |

#### Performances

|                     |         |
|---------------------|---------|
| Bollard Pull ahead: | 14.10 t |
|---------------------|---------|

**JIFMAR GROUP**  
→ Contact: sales@jifmar.net

This document is for guidance and information only. Information provided is given under good faith and is non-contractual. This document may be updated without advanced notice. It may not be published, redistributed or reproduced without the prior written consent of ©Jifmar Group.



Figure 5: Vessel selected for the operation and its specifications.




Figure 6: Crane diagram

## 4. Deploy Operation

### 4.1. Personnel Onboard

| Name         | Position       | Company | Location |
|--------------|----------------|---------|----------|
| Hector Casas | Party Chief    | EOLOS   | Offshore |
| Naim Muñoz   | Field Engineer | EOLOS   | Offshore |
|              | Captain        | Jifmar  | Offshore |
|              | Crane Operator | Jifmar  | Offshore |
|              | Chief Engineer | Jifmar  | Offshore |
|              | Deck Hand      | Jifmar  | Onshore  |

Table 4: People involved in the operations.

### 4.2. Weather forecast

The maximum forecasted weather conditions were:

| Hs(m) | Hmax(m) | Wind speed (m/s) |
|-------|---------|------------------|
| 0.71  | 2.54    | 4.2              |

Table 5: Weather conditions during the operations.

### 4.3. Procedure

On the morning of June 25, the EOLOS personnel mobilized in Aveiro together with the port stevedores transferred the FLS200 E42 and its associated mooring system from the storage area to the quayside where the MV Jif Mairi was berthed.

Using the vessel's forward crane, two chain lengths -100 meters each, of 36mm diameter-were loaded on board. One of the chain lenght was flaked out on the port side near the roller, while the other one was spooled onto the winch. 100 meters of the chain were wound onto the drum, with the remaining 100 meters stowed on the starboard side.





*Figure 7: 32mm chain spooled onto the main winch drum.*

Following the chain loading, the 5-ton cast iron sinker was brought on board, secured between the towing pins, and connected to the 36mm chain spooled on the winch. The midline floaters, along with the 40-meter segment + the 20-meter segment of 28mm studless chain, were loaded. The chains were flaked out on the starboard side near the roller, and the floaters were positioned forward of the chain.

Additionally, the 10-meter upper mooring chain was loaded and routed aft of the forward crane. Finally, the FLS200 E42 was loaded and stowed near the starboard-side opening. All shackles were connected and welded, and the buoy, chains and floaters were securely lashed for transit.




*Figure 8: Deck arrangement.*

At 10:00 (UTC), after notifying the Aveiro port pilots, the MV Jif Mairi departed for the Ericeira site, arriving approximately at 21:30 (UTC).

Before starting the buoy deployment, a TBT was held at the bridge with all involved personnel at 22:15 UTC. The operation began with the preparation of the Seacatch Quick Release arrangement on the crane hook, connecting one end of the sling to the quick release and the other end to the crane hook, next the swivel was secured on deck and the upper mooring chain thrown overboard on the starboard side. The buoy FLS200 E42 was lifted and lowered onto the water surface through the starboard-side opening. Once afloat, the crew activated the quick

release mechanism and removed the slings from the buoy. The taglines were detached, and the skipper maneuvered the vessel to position the buoy near the bow roller.

As the vessel slowly moved away from the buoy, the securing point on the bow was released, triggering a free fall of the first 40 meters of 28 mm chain. This segment dragged the first midline floater, the second 40-meter segment of 28 mm chain, and the second floater into the water. A pre-installed securing point below the second floater arrested the fall of the chain.



*Figure 9: Deployment of floaters.*

The operation continued with the deployment of the clump weight. The crane was attached to the 32 mm chain near the anchor and lifted it to the water surface. The winch was then heaved in, transferring tension from the crane to the winch and allowing safe disconnection of the crane. With the crane detached, the 32 mm chain spooled on the winch was gradually paid out until only the last meters remained near the roller.





*Figure 10: Deployment of CW.*

At this point, both the crane and the tugger winch were connected to the 32 mm chain to act as temporary securing points. This setup allowed the winch to be disconnected from the deployed chain. The remaining 32 mm chain, previously stowed on the starboard side, was then spooled onto the winch drum and connected to the other segment near the stern roller. Heaving in on the winch released the tension from the crane and tugger winch, which were subsequently disconnected. The remaining 32 mm chain was then paid out.

To manage the final section of the chain, the crane was used to stop the last few meters, facilitating disconnection from the main winch. The chain was then connected to the 28 mm chain that had been previously flaked out on the port side.

Once the shackle between the 32 mm and 28 mm chains was connected and welded, the quick release mechanism was rigged to the main winch wire. Two 6-meter-long slings (SWL 3t) were connected to the mooring line onboard: one at the connection between the 32 mm and 28 mm chains, and the other below the securing point beneath the second midline floater.

After passing the safety pin of the quick release, the captain heaved in the main winch wire, transferring tension to the quick release and allowing all remaining securing points to be safely disconnected.



To finalize the deployment, the crew cleared the deck and moved to the vessel bridge, from where the quick release was activated. Upon release, the 20 meters of 28 mm chain free-fell into the water, completing the deployment of the FLS200 E42 buoy at the Ericeira site. At 23.15 UTC, the EOLOS engineer onboard *Jif Mairi* confirmed the successful completion of the Site Acceptance Test (SAT), and the vessel began its return voyage to the Port of Aveiro.



Figure 11: SAT completed.

## 5. HSE

A summary of HSE performance during the project preparation, commissioning, mobilization, and installation phases of the project is detailed below.

### 5.1. Project risk assessment and method statement

The RAMS document *EOL-LO404-V01-OPS-RAMS for Campaign Deployment* details the health, safety, and environmental risks, and deployment methodologies, associated with the deployment of the FLS200 E42.

### 5.2. Vessel inductions and emergency drills

A vessel induction was given by the vessel chief officer for the EOLOS personnel as they joined the *Jif Mairi* on the 25<sup>nd</sup> of June 2025.

### 5.3. HIRA meeting & Toolbox talk

A HIRA meeting and Toolbox Talks were carried out with all bridge and back deck personnel before all operations. The TBTs included:

- A review of the recovery methodology for the FLS buoy by the project RAMS document.

- Review safety on the back deck with regards to moving chains, rope, and bights on deck.
- EOLOS Party Chief and Captain overseeing back deck operations from the bridge, with constant VHF communications.

## 5.4. Incidents, accidents, and near misses

No HSE incident, accidents or near misses were detected during the maintenance operation.

| Hazard Observations             |             |               |
|---------------------------------|-------------|---------------|
| Incident / Near Miss / Accident | Description | Lesson Learnt |
| N/A                             |             |               |

Table 6: Hazard Observations

## 6. Daily Progress Report

- 25<sup>th</sup> of June 2025: Buoy deployment at the Ericeira Site.

|                                                                                   |                                                   |  |          |            |
|-----------------------------------------------------------------------------------|---------------------------------------------------|--|----------|------------|
|  | <b>Daily Progress report</b><br><b>25/06/2025</b> |  | Code:    | LO4        |
|                                                                                   |                                                   |  | Date:    | 22/06/2025 |
|                                                                                   |                                                   |  | Version: | 01         |

|             |                     |                 |         |            |
|-------------|---------------------|-----------------|---------|------------|
| Project     | LO4                 |                 | Date    | 25/06/2025 |
| Coordinates | 39° 5' 12.18" N     | 9° 37' 56.10" W | Vessel  | Jif Mairi  |
| Activity    | Campaign Deployment |                 | Country | Portugal   |

| Health and Safety (HSE) |     |
|-------------------------|-----|
| Vessel inspection       | Yes |
| Vessel induction        | Yes |
| RAMS review             | Yes |
| Toolbox talk            | Yes |
| Management of Change    | No  |

| Incidences |  |
|------------|--|
| 1          |  |
| 2          |  |
| 3          |  |
| 4          |  |

| Personnel    |                |                                       |
|--------------|----------------|---------------------------------------|
| Name         | Position       | Role                                  |
| Naim Muñoz   | Field Engineer | Oversee FLS200 and assist as required |
| Hector Casas | Party Chief    | Supervise FLS200 deployment           |
|              |                |                                       |
|              |                |                                       |
|              |                |                                       |
|              |                |                                       |

| Weather conditions |      |                |      |
|--------------------|------|----------------|------|
| Weather            | Dark | Max wind (m/s) | 4,20 |
| Visibility         | Bad  | Max waves (m)  | 0.71 |

| Operational details         |                                   |
|-----------------------------|-----------------------------------|
| Asset S/N                   | E42                               |
| As laid coordinates         | 39° 5' 12.42" N / 9° 37' 56.34" W |
| As laid new coordinates     | N/A                               |
| Arrival (UTC)               | 22:30                             |
| Departure (UTC)             | 23:20                             |
| Server Actions (START TIME) |                                   |
| Server Actions (END TIME)   |                                   |

| Narrative    |            |            |                                                        |
|--------------|------------|------------|--------------------------------------------------------|
| Time (Local) | Time (UTC) | Day (UTC)  | Description                                            |
| 08:30        | 07:30      | 25/06/2025 | Loading of chains, midline floaters and FLS200 started |
| 11:00        | 10:00      | 25/06/2025 | Loading completed                                      |
| 11:00        | 10:00      | 25/06/2025 | Jif Mairi departure from Aveiro port                   |

Figure 12: Daily Progress Report (1/2)

|                                                                                   |                                                   |          |            |
|-----------------------------------------------------------------------------------|---------------------------------------------------|----------|------------|
|  | <b>Daily Progress report</b><br><b>25/06/2025</b> | Code:    | LO4        |
|                                                                                   |                                                   | Date:    | 22/06/2025 |
|                                                                                   |                                                   | Version: | 01         |

|       |       |               |                                         |
|-------|-------|---------------|-----------------------------------------|
| 22:30 | 23:30 | 25/06/2025    | Arrival at the Ericeira (LO4) site      |
| 22:41 | 23:41 | 25/06/2025    | FLS200 E42 lifted on the water          |
| 22:49 | 23:49 | 25/06/2025    | Midline floaters released               |
| 22:57 | 23:57 | 25/06/2025    | Starts deployment of clump weight       |
| 23:15 | 00:15 | 25-26/06/2025 | Lower mooring released. FLS200 deployed |
| 23:20 | 00:20 | 25-26/06/2025 | SAT completed                           |
| 23:20 | 00:20 | 25-26/06/2025 | Navigation to Aveiro port started.      |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |
|       |       |               |                                         |

| Service visit details and outcomes                                                                                                                                                                                                                |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Work completed                                                                                                                                                                                                                                    |
| <ul style="list-style-type: none"> <li>- Loading of chain, midline floaters and FLS200 E42 onboard Jif Mairi.</li> <li>- Navigation to Ericeira (Lote 4) site.</li> <li>- Deployment of FLS200 at the Ericeira site.</li> </ul>                   |
| Proposed work for the next 24 hours                                                                                                                                                                                                               |
| <ul style="list-style-type: none"> <li>- Navigation back to Aveiro Port.</li> <li>- Loading of FLS200 E02 and its mooring system.</li> <li>- Navigation to Viana (Lote 1) site.</li> <li>- Deployment of FLS200 E02 at the Viana site.</li> </ul> |
| Reference documentation                                                                                                                                                                                                                           |
| EOL-LO404-V02-OPS-RAMS for Campaign Deployment                                                                                                                                                                                                    |
| Comments (Challenges and issues)                                                                                                                                                                                                                  |
|                                                                                                                                                                                                                                                   |

| Author             |                                                                                      |
|--------------------|--------------------------------------------------------------------------------------|
| Name: Hector Casas | Signature:                                                                           |
|                    |  |

Figure 13: Daily Progress Report (2/2)

## 7. Appendix 1: Site Acceptance Test (SAT)

### Site Acceptance Test – Certificate

|                          |                                                   |
|--------------------------|---------------------------------------------------|
| <b>Project:</b>          | Ericeira (lote 4)                                 |
| <b>Client:</b>           | Laboratorio Nacional de Energia i Geologia (LNEG) |
| <b>FLS200:</b>           | E42                                               |
| <b>Supplier:</b>         | EOLOS Floating Lidar Solutions                    |
| <b>Inspection place:</b> | Ericeira Site                                     |
| <b>Inspection Date:</b>  | 25/06/2025                                        |

Table 7: Site Acceptance Test details.

### Testing

| Item Tested               | Yes/No/NA | Comments                          |
|---------------------------|-----------|-----------------------------------|
| LiDAR                     | Yes       | Capturing data at correct heights |
| ADCP                      | Yes       | Capturing data at correct depth   |
| Wave                      | Yes       | Capturing data                    |
| Weather Station (Airmar)  | Yes       | Capturing data                    |
| Weather Station (Vaisala) | Yes       | Capturing data                    |
| Compass (Roof)            | Yes       | Heading: 296.40°                  |
| Compass (Mast)            | Yes       | Heading: 294.70°                  |
| Fuel Cell                 | Yes       | No errors                         |
| Wind turbine (East)       | Yes       | Producing energy                  |
| Wind turbine (East)       | Yes       | Producing energy                  |
| Wind turbine (East)       | Yes       | Producing energy                  |
| Solar Panels              | Yes       | Producing energy                  |
| AIS                       | Yes       | Communicating                     |
| Navigation Light          | Yes       | Flashing                          |
| 4G Neptulink              | Yes       | Communicating                     |
| Satellite Iridium (Roof)  | Yes       | Communicating                     |
| Satellite Iridium (Mast)  | Yes       | Communicating                     |

Table 8: Instruments tested.



## SAT (Site Acceptance Test)

### Test Information

|                        |            |           |               |
|------------------------|------------|-----------|---------------|
| Buoy ID:               | E42        | Date:     | 2025-06-25    |
| Project:               | LO4        | Time:     | 23:14:00 UTC  |
| Personnel Responsible: | Naim Muñoz | Location: | Ericeira Site |
| Operation Code:        | E42.03-045 |           |               |

|            |              |              |              |
|------------|--------------|--------------|--------------|
| Project    |              | Clump weight |              |
| Latitude:  | 39° 5.203' N | Latitude:    | 39° 5.207' N |
| Longitude: | 9° 37.935' W | Longitude:   | 9° 37.938' W |

\* Test performed in water in open sky

### LiDAR

2025-06-25 23:11:00 UTC

Serial number: 1834

#### Light Detection and Ranging




Figure 14: Site Acceptance Test Report (1/6).





## ADCP

2025-06-25 23:13:33 UTC

Serial number: 103629      Heading: 8.70°  
Temperature: 18.23 °C      Pitch: 0.70°  
Pressure: 0.90 dBar      Roll: -3.10°

| Depth<br>(m) | Velocity<br>(m/s) | Direction<br>(°) | Depth<br>(m) | Velocity<br>(m/s) | Direction<br>(°) |
|--------------|-------------------|------------------|--------------|-------------------|------------------|
| 4.2          | 0.353             | 52.5             | 44.2         | 0.155             | 60.1             |
| 6.2          | 0.292             | 54.2             | 46.2         | 0.15              | 59.5             |
| 8.2          | 0.262             | 67.1             | 48.2         | 0.157             | 67.9             |
| 10.2         | 0.315             | 77.0             | 50.2         | 0.141             | 70.2             |
| 12.2         | 0.343             | 74.8             | 52.2         | 0.212             | 66.7             |
| 14.2         | 0.333             | 79.8             | 54.2         | 0.25              | 67.9             |
| 16.2         | 0.336             | 79.9             | 56.2         | 0.243             | 71.3             |
| 18.2         | 0.304             | 71.2             | 58.2         | 0.249             | 74.2             |
| 20.2         | 0.354             | 71.1             | 60.2         | 0.216             | 72.2             |
| 22.2         | 0.289             | 64.1             | 62.2         | 0.246             | 64.2             |
| 24.2         | 0.252             | 57.9             | 64.2         | 0.253             | 63.9             |
| 26.2         | 0.189             | 62.9             | 66.2         | 0.228             | 76.8             |
| 28.2         | 0.187             | 64.0             | 68.2         | 0.267             | 70.8             |
| 30.2         | 0.081             | 66.0             | 70.2         | 0.284             | 67.7             |
| 32.2         | 0.051             | 24.5             | 72.2         | 0.29              | 72.6             |
| 34.2         | 0.035             | 25.1             | 74.2         | 0.139             | 97.8             |
| 36.2         | 0.058             | 43.6             | 76.2         | 0.412             | 80.8             |
| 38.2         | 0.028             | 210.3            | 78.2         | 0.318             | 72.2             |
| 40.2         | 0.024             | 90.0             | 80.2         | 0.383             | 59.4             |
| 42.2         | 0.076             | 62.4             | 82.2         | 46.34             | 225.0            |

\* Values for in water behavior are expected

## Wave

2025-06-25 23:11:05 UTC

Serial number: 2006  
Havg: 0.71 m      Tavg: 6.30 s  
Hmax: 2.54 m      Tp: 9.70 s

\* Values for dynamic behavior are expected

## AHRS

2025-06-25 23:13:00 UTC

Serial number: 2006  
Pitch min: -4.98°      Pitch max: 5.91°  
Roll min: -6.46°      Roll max: 5.24°  
Yaw min: -5.67°      Yaw max: 6.82°

\* Values for dynamic behavior are expected

Figure 15: Site Acceptance Test Report (2/6).

## Compasses

2025-06-25 23:11:00 UTC

Compass Mast SN: 2305W034      Compass Roof SN: 2305W032

| Orientation     |                 |               |                  |                  |                      |
|-----------------|-----------------|---------------|------------------|------------------|----------------------|
| Compass on mast | Compass on roof | LIDAR heading | ADCP heading (*) | External compass | Magnetic declination |
| 294.70°         | 296.40°         | 298.00°       | 8.70°            | N/A              | -1.3°                |
| Cross-check     |                 |               |                  |                  |                      |
|                 | Compass M       | Compass R     | LIDAR H          | ADCP H           |                      |
| Compass R       | 1.7             |               |                  |                  |                      |
| LIDAR H         | 4.6             | 2.9           |                  |                  |                      |
| ADCP H          | 74.0            | 72.3          | 89.4             |                  |                      |
| Ext. Compass    | -               | -             | -                | -                |                      |

\* The 90° mechanical offset of the ADCP is included.

\* CompassZX is referenced to True North and Compass Roof and Mast are referenced to Magnetic North.

## Weather Station

2025-06-25 23:11:00 UTC

|                   |              |                 |         |
|-------------------|--------------|-----------------|---------|
| Serial number:    | V1020752     |                 |         |
| Wind speed min    | 2.10 m/s     | Wind dir min    | 0.00°   |
| Wind speed avg    | 3.15 m/s     | Wind dir avg    | 41.20°  |
| Wind speed max    | 4.20 m/s     | Wind dir max    | 358.00° |
| Wind speed 3s max | 3.87 m/s     | Wind dir 3s max | 65.33°  |
| Temperature:      | 18.99 °C     |                 |         |
| Pressure:         | 1021.87 mbar |                 |         |
| Humidity          | 92.80 %      |                 |         |

\* Values for outdoors behavior are expected

## Pyranometer

2025-06-25 23:11:00 UTC

|                |           |                  |           |
|----------------|-----------|------------------|-----------|
| Serial number: | PY 114959 | Solar radiation: | 0.53 W/m2 |
|----------------|-----------|------------------|-----------|

\* Values for outdoors behavior are expected

## Dataloggers

2025-06-25 23:11:00 UTC

| Master         |               | Slave          |               |
|----------------|---------------|----------------|---------------|
| Voltage:       | 12.53 V       | Voltage:       | 13.04 V       |
| SD card space: | 29 GB / 30 GB | SD card space: | 29 GB / 30 GB |

Figure 16: Site Acceptance Test Report (3/6).






Figure 17: Site Acceptance Test Report (4/6).

## GPS

2025-06-25 23:10:00 UTC

Serial number:

6JN006898

Status:

Valid position

Position (DMM)

GPS coordinates:  
Latitude: 39° 5.204' N  
Longitude: 9° 37.9405' W

Project coordinates:  
Latitude: 39° 5.203' N  
Longitude: 9° 37.935' W

Clump Weight coordinates:  
Latitude: 39° 5.207' N  
Longitude: 9° 37.938' W

LiDAR coordinates:  
Latitude: 39° 47.469' N  
Longitude: 9° 14.57994' W

Cross-check:  

|              | GPS     | LiDAR   | AIS    | Project |
|--------------|---------|---------|--------|---------|
| LiDAR        | 85.2 km |         |        |         |
| AIS          | 84.9 m  | 85.3 km |        |         |
| Project      | 8.1 m   | 85.2 km | 89.8 m |         |
| Clump Weight | 6.6 m   | 85.2 km | 91.4 m | 8.6 m   |

AIS coordinates:  
Latitude: 39° 5.173' N  
Longitude: 9° 37.984' W

## Checks

( Pending: ! Not Ok: X Ok: ✓ )

| Device functioning                      | Status |
|-----------------------------------------|--------|
| Lantern flashes when dark               | ✓      |
| AIS emits signal                        | ✓      |
| Camera remote access                    | ✓      |
| LiDAR window is clean                   | ✓      |
| Clocks are synchronized                 | ✓      |
| GPS data crosschecked with external GPS | ✓      |

| Communications  | Status |
|-----------------|--------|
| Wi-Fi           | ✓      |
| 4G antenna      | ✓      |
| Iridium on mast | ✓      |
| Iridium on roof | ✓      |

| Trackers                         | Status |
|----------------------------------|--------|
| SmartOne NW reporting position   | ✓      |
| SmartOne SE reporting position   | ✓      |
| SmartOne W reporting position    | ✓      |
| IDP reporting position           | N/A    |
| IDP Daily email configured       | N/A    |
| IDP Drift alarm email configured | N/A    |

| Others                              | Status |
|-------------------------------------|--------|
| Wind turbines brake ON/OFF remotely | ✓      |
| Wi-Fi module ON/OFF remotely        | ✓      |

Eolos Floating LiDAR Solutions S.L. - www.eolos.com

Page 5

Figure 18: Site Acceptance Test Report (5/6).

## Comments

- Lidar can take up to 72 hours to update the GPS position.
- Magnetic deviation of the compasses due to interference from the ship's engines.



**Naim Muñoz Blanco**  
Field Engineer

Figure 19: Site Acceptance Test Report (6/6).




Figure 20: FLS200 E42 AIS signal.